

Project Name: Assam Secondary Road Network Improvement Project (ASRIP)
 Project Implementing Entity: Public Works Roads Department (PWRD)
 Revision No.: 05
 Revision Date: October 14, 2022
 Currency exchange rate

USD 1 = INR 73.50

PROCUREMENT PLAN

Serial No.	Contract No.	Description of Contract	Specific Procurement Arrangements								Scheduled Dates		Contract Award Details						Contract Implementation Status	Remarks (such as Advance Contracting)
			Cost Estimate in Local Currency (INR Crore)	Cost Estimate in USD Million	Duration of Contract in Month	Funding Source by AHB (%)	Funding Source by GOA (%)	Procurement Category	Procurement Method	Review by Bank (Prior or Post)	Tender Invitation (MM/YY)	Contract Signing (MM/YY)	Contract Price in Local Currency	Contract Price Equivalence in USD Million	Contractor's Name	Country of Origin	Contract Signing Date	Contract Period (Months)		
1	ASRIP/A/RI-1	Balichapori, Majuli to Bongalmara, Lakhimpur (including 2 RCC bridges over Subansiri and Luit river)	785.4	106.9	36	80	20	Works / EPC	IOCT	Prior	12/21	08/22	6,947,700,000.00	94.5	S. P. Singla Constructions Pvt. Ltd.	India	01.08.2022	36		
2	ASRIP/A/RI-2	Dhakuakhana Butikur Tinali Telijan (Dhakuakhana to Telijan)	173.0	23.5	30	80	20	Works / Item rate	NOCT	Prior	06/21	11/21	1,463,307,056.00	19.9	M/s SHIVAM BHARTIA JV	India	05.03.2022	30		
3	ASRIP/A/RI-3	Dhodar Ali (Kamargaon to Kamarbandha)	292.0	39.7	30	80	20	Works / Item rate	NOCT	Prior	06/21	11/21	3,041,911,488.00	41.4	SGCCL - ANPL (JV)	India	11.03.2022	30		
4	ASRIP/A/RI-4	Sarthebari Pathshala Raipur Road	133.4	18.1	24	80	20	Works / Item rate	NOCT	Post	06/21	11/21	1,140,117,985.00	15.5	M/s SHIVAM BHARTIA JV	India	24.03.2022	24		
5	ASRIP/A/RI-5	Moran Naharkatia Duliajan Digboi (Moran to Deesang Kinar Bangali)	220.7	30.0	30	80	20	Works / Item rate	NOCT	Prior	07/21	12/21	2,154,461,507.00	29.3	SGCCL - ANPL (JV)	India	11.03.2022	30		
6	ASRIP/A/RI-6	Moran Naharkatia Duliajan Digboi (Deesang Kinar Bangali to Kathalguri)	244.8	33.3	36	80	20	Works / Item rate	NOCT	Prior	07/21	11/22								
7	ASRIP/A/RI-7	Sivasagar to Chumoni	118.7	16.2	24	80	20	Works / Item rate	NOCT	Post	07/21	12/21	1,210,945,000.00	16.5	S&P-SHIVA (JV)	India	11.03.2022	24		
8	ASRIP/A/RI-8	Sivasagar to Nakachari (Nakachari to Balighat tinali)	290.4	39.5	36	80	20	Works / Item rate	NOCT	Prior	12/21	08/22	2,099,919,999.00	28.6	SPINFRA-VM (JV)	India	12.10.2022	36		
9	ASRIP/A/RS-1	Road safety works in Lakhimpur & Dhemaji district	11.0	1.5	9	80	20	Works / Item rate	NOCT	Post	09/22	12/22								
10	ASRIP/A/RS-2	Road safety works in Dibrugarh district	18.9	2.6	9	80	20	Works / Item rate	NOCT	Post	09/22	12/22								
11	ASRIP/A/RS-3	Road safety works in Golaghat district	29.8	4.0	9	80	20	Works / Item rate	NOCT	Post	09/22	12/22								
12	ASRIP/A/RS-4	Road safety works in Jorhat district	17.8	2.4	9	80	20	Works / Item rate	NOCT	Post	09/22	12/22								
13	ASRIP/A/RS-5	Road safety works in Sivasagar district	23.2	3.2	9	80	20	Works / Item rate	NOCT	Post	09/22	12/22								
14	ASRIP/A/RS-6	Road safety works in Tinsukia district	11.8	1.6	9	80	20	Works / Item rate	NOCT	Post	09/22	12/22								
15	ASRIP/B/AM-1	Upgradation of APWRD e-portal & Road Asset Management System	19.8	2.7	60	100	0	Consultancy - Lump sum	QCBS	Prior	10/21	12/22								
16	ASRIP/B/TE-1	Automatic Traffic Counter and Classifier	0.7	0.10	3	100	0	Goods	NOCT	Prior	04/22	07/22								
		Variable Message Sign	1.5	0.20																
		Pellican Signal Controller	0.4	0.05																
17	ASRIP/B/TE-2	Bridge Flooding Sensors	0.7	0.10	3	100	0	Goods	NOCT	Post	04/22	07/22								
		Mobile bridge inspection unit	1.1	0.15																
		Medium Speed Weigh-In-Motion (Bensing Plate Based)	0.9	0.12																

